

HUB Berkeley - Major Construction Schedule

Activities	Start Date	End Date	Noise Level	Point of Contact
Abatement/Demo	11/12/26	12/18/26	85 dbz max	Hany Hassan
Shoring/Mass Excavation/Grading	12/21/26	4/21/27	85 dbz max	Hany Hassan
Tower Crane Erection	4/27/27	5/24/27	85 dbz max	Hany Hassan
Foundation/Belowgrade Structure	4/27/27	7/15/17	85 dbz max	Hany Hassan
Super Structure	7/13/27	6/19/28	85 dbz max	Hany Hassan
Roofing	6/13/28	10/12/28	85 dbz max	Hany Hassan
Building Exterior Envelope	11/19/27	10/19/28	85 dbz max	Hany Hassan
Interiors Build Out	10/18/27	1/22/29	85 dbz max	Hany Hassan
Civil Work	11/17/28	3/13/29	85 dbz max	Hany Hassan
Startup & Commissioning/Testing	1/16/29	3/30/29	85 dbz max	Hany Hassan